

## 493 SE

### Completed

1. Foundation meets minimum HUD and manufacturer installation manual criteria
2. Material in home removed & skirting is laid down
3. Home is positioned properly on pad
4. Cribbing Setup Properly
5. Leveled to less than 1/4" of variance across all piers
6. Floor, roof and wall fastening complete per installation manual instructions
7. Roof has been inspected / repaired from shipping holes and any damage
8. Furnace cap has been installed
9. PVC drain lines have been connected to sewer with 1/4" / ft slope and cleanout
10. Furnace condensation drain line run to exterior of skirting w/screen
11. Dryer vent has been vented outside of skirt and supported
12. Ground anchor system has been completed and properly tensioned per installation manual
13. Exterior coach lights installed with bulb
14. Complete detailed fit and finish inspection of interior and exterior for damage and correct as needed
15. Mate line doors and trim complete (double wide only)
16. Exterior door adjustments are complete and acceptable.
17. Shipping materials have been removed and placed in receptacle
18. Exterior of home is clean including removal of all extra materials
19. Rough clean complete including removal of shipping materials

### Remaining

1. Piers laid out per manual and correct loading info, no broken blocks
2. Marriage line piers installed as needed (openings 4ft or greater)
3. Skirting, siding soffit and fascia compete on ends if applicable
4. Dryer Vented through skirting properly per installation manual
5. Ship lose materials removed and light bulbs installed
6. Gas, water, grounding and HVAC crossovers complete (double wide homes only)
7. Submit any defects including parts needed to complete to the manufacturer.

### Crew Member      Submitted

Hudson 4 hours repairing soffit for 5-06-21 back