

UZAIR HOMESITE 2

Completed

- 1. Foundation meets minimum HUD and manufacturer installation manual criteria
- 2. Home is positioned properly on pad
- 3. Cribbing Setup Properly
- 4. Floor, roof and wall fastening complete per installation manual instructions
- 5. Furnace cap has been installed
- 6. Furnace condensation drain line run to exterior of skirting w/screen

Remaining

- 1. Material in home removed & skirting is laid down
- 2. Piers laid out per manual and correct loading info, no broken blocks
- 3. Leveled to less than 1/4" of variance across all piers
- 4. Roof has been inspected / repaired from shipping holes and any damage
- 5. PVC drain lines have been connected to sewer with 1/4" / ft slope and cleanout
- 6. Dryer vent has been vented outside of skirt and supported
- 7. Ground anchor system has been completed and properly tensioned per installation manual
- 8. Marriage line piers installed as needed (openings 4ft or greater)
- 9. Skirting, siding soffit and fascia compete on ends if applicable
- 10. Exterior coach lights installed with bulb
- 11. Complete detailed fit and finish inspection of interior and exterior for damage and correct as needed
- 12. Dryer Vented through skirting properly per installation manual
- 13. Ship lose materials removed and light bulbs installed
- 14. Mate line doors and trim complete (double wide only)
- 15. Exterior door adjustments are complete and acceptable.
- 16. Gas, water, grounding and HVAC crossovers complete (double wide homes only)
- 17. Shipping materials have been removed and placed in receptacle
- 18. Exterior of home is clean including removal of all extra materials
- 19. Rough clean complete including removal of shipping materials
- 20. Submit any defects including parts needed to complete to the manufacturer.

Crew Member

Submitted

aaaaaaaaa

12-11-21