

UZAIR SKIRTING 2

Completed

- 1. All piers are in place and properly installed and no threads showing over 2" from top of the nut
- 2. No voids under ABS pads/ No ABS pads are deflected more than 3/8'
- 3. Anchors installed properly if applicable
- 4. Straps are wrapped 4-5 times around split bolt and installed properly on frame
- 5. Xi2 system hardware installed correctly and not loose

Remaining

- 1. Concrete is backfilled with stone
- 2. Dryer vent installed
- 3. Trim is complete around utilities and hose bibb
- 4. Vents installed
- 5. Shingles are laid for weed barrier with plastic tucked underneath
- 6. Access panels are at the water shut off and sewer cleanout
- 7. Garbage is removed from around the site
- 8. All materials are removed from home

Crew Member

Submitted

uuuuuuuu

12-17-21