

217 ANDERSON

Completed

- 1. All piers are in place and properly installed and no threads showing over 2" from top of the nut
- 2. No voids under ABS pads/ No ABS pads are deflected more than 3/8'
- 3. Anchors installed properly if applicable
- 4. Straps are wrapped 4-5 times around split bolt and installed properly on frame
- 5. Xi2 system hardware installed correctly and not loose
- 6. Concrete is backfilled with stone
- 7. Dryer vent installed
- 8. Trim is complete around utilities and hose bibb
- 9. Vents installed
- 10. Shingles are laid for weed barrier with plastic tucked underneath
- 11. Access panels are at the water shut off and sewer cleanout
- 12. Garbage is removed from around the site
- 13. All materials are removed from home

Remaining

N/A

Crew Member                      Submitted

Brian                                              05-06-21