

## TEST2 1

### Completed

1. No voids under ABS pads/ No ABS pads are deflected more than 3/8'

### Remaining

1. All piers are in place and properly installed and no threads showing over 2" from top of the nut
2. Anchors installed properly if applicable
3. Straps are wrapped 4-5 times around split bolt and installed properly on frame
4. Xi2 system hardware installed correctly and not loose
5. Concrete is backfilled with stone
6. Dryer vent installed
7. Trim is complete around utilities and hose bibb
8. Vents installed
9. Shingles are laid for weed barrier with plastic tucked underneath
10. Access panels are at the water shut off and sewer cleanout
11. Garbage is removed from around the site
12. All materials are removed from home

### Crew Member

### Submitted

tom

01-11-01