

TEST

Completed

1. Foundation meets minimum HUD and manufacturer installation manual criteria
2. Furnace cap has been installed
3. Furnace condensation drain line run to exterior of skirting w/screen

Remaining

1. Material in home removed & skirting is laid down
2. Home is positioned properly on pad
3. Piers laid out per manual and correct loading info, no broken blocks
4. Cribbing Setup Properly
5. Leveled to less than 1/4" of variance across all piers
6. Floor, roof and wall fastening complete per installation manual instructions
7. Roof has been inspected / repaired from shipping holes and any damage
8. PVC drain lines have been connected to sewer with 1/4" / ft slope and cleanout
9. Dryer vent has been vented outside of skirt and supported
10. Ground anchor system has been completed and properly tensioned per installation manual
11. Marriage line piers installed as needed (openings 4ft or greater)
12. Skirting, siding soffit and fascia compete on ends if applicable
13. Exterior coach lights installed with bulb
14. Complete detailed fit and finish inspection of interior and exterior for damage and correct as needed
15. Dryer Vented through skirting properly per installation manual
16. Ship lose materials removed and light bulbs installed
17. Mate line doors and trim complete (double wide only)
18. Exterior door adjustments are complete and acceptable.
19. Gas, water, grounding and HVAC crossovers complete (double wide homes only)
20. Shipping materials have been removed and placed in receptacle
21. Exterior of home is clean including removal of all extra materials
22. Rough clean complete including removal of shipping materials
23. Submit any defects including parts needed to complete to the manufacturer.

Crew Member

Submitted

jeff

01-11-22