

# 768 MAPLE LN

## Completed

1. All piers are in place and properly installed and no threads showing over 2" from top of the nut
2. No voids under ABS pads/ No ABS pads are deflected more than 3/8'
3. Anchors installed properly if applicable
4. Straps are wrapped 4-5 times around split bolt and installed properly on frame
5. Xi2 system hardware installed correctly and not loose
6. Dryer vent installed
7. Trim is complete around utilities and hose bibb

## Remaining

1. Concrete is backfilled with stone
2. Vents installed
3. Shingles are laid for weed barrier with plastic tucked underneath
4. Access panels are at the water shut off and sewer cleanout
5. Garbage is removed from around the site
6. All materials are removed from home

## Crew Member

## Submitted

Brian

05-03-21